

ID	Task Name	Duration	Start	Finish	2016		2017		2018		2019		2020		2021		2022		2023		2024		2025		2026		2027		2028		2029		2030		2031		
					H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2		
1	Bond Approved	1 day	Tue 11/8/16	Tue 11/8/16				11/8/16																													
2	Arrange Funds - Series A	40 days	Thu 11/10/16	Wed 1/4/17																																	
3	Arrange Funds - Series B	45 days	Mon 4/1/19	Fri 5/31/19																																	
4	Skyway Remodel	591 days	Fri 3/24/17	Thu 6/27/19																																	
5	Skyway construction	591 days	Fri 3/24/17	Thu 6/27/19				3/24/17					6/27/19																								
6	Welding Building	675 days	Mon 4/3/17	Thu 10/31/19																																	
7	Welding Design/Construction	675 days	Mon 4/3/17	Thu 10/31/19				4/3/17					10/31/19																								
8	Athletics	2159 days	Mon 10/2/17	Wed 12/31/25																																	
9	Field House/Press Box	556 days	Mon 10/2/17	Sat 11/16/19				10/2/17					11/16/19																								
10	Covered Practice Field	260 days	Mon 1/6/25	Wed 12/31/25																																	
11	Technology/Math Renovation	790 days	Wed 10/16/19	Fri 10/21/22																																	
12	TE Design / Construction	790 days	Wed 10/16/19	Fri 10/21/22																																	
13	Scenario Village	621 days	Mon 6/3/19	Fri 10/15/21																																	
14	Design & Construction	621 days	Mon 6/3/19	Fri 10/15/21																																	
15	Science Building	1091 days	Thu 7/1/21	Fri 8/29/25																																	
16	Science Building Design	381 days	Thu 7/1/21	Wed 12/14/22																																	
17	Science Building Construction	710 days	Thu 12/15/22	Fri 8/29/25																																	
18	Life Science Remodel	523 days	Sun 6/1/25	Tue 6/1/27																																	
19	PS Design	219 days	Sun 6/1/25	Wed 4/1/26																																	
20	PS Construction	305 days	Wed 4/1/26	Tue 6/1/27																																	
21	Physical Science Remodel	524 days	Mon 6/1/26	Thu 6/1/28																																	
22	LS Design	219 days	Mon 6/1/26	Thu 4/1/27																																	
23	LS Construction	306 days	Thu 4/1/27	Thu 6/1/28																																	
24	Law Enforcement Training Center	612 days	Mon 5/1/28	Sun 9/1/30																																	
25	LETC Design	219 days	Mon 5/1/28	Wed 2/28/29																																	
26	LETC Construction	393 days	Thu 3/1/29	Sun 9/1/30																																	
27	Remove Portables	196 days	Mon 7/3/28	Sat 3/31/29																																	
28	Facilities Infrastructure	3173 days	Mon 4/16/18	Fri 5/31/30																																	
29	Infrastructure Series A	957 days	Mon 4/16/18	Fri 12/10/21																																	
30	Infrastructure Series B	1046 days	Sat 6/1/19	Wed 5/31/23																																	
31	Infrastructure Series C	523 days	Fri 6/2/23	Sat 5/31/25																																	
32	Infrastructure Series D	784 days	Sun 6/1/25	Wed 5/31/28																																	
33	Infrastructure Series E	524 days	Thu 6/1/28	Fri 5/31/30																																	
34	IT Upgrades	3593 days	Mon 9/5/16	Fri 5/31/30																																	